

Project Name	Ownership	Date Started	Completion Date	Current Status
Orchard and Opossum Intersection Safety Improvements	Township		October 8, 2019	Complete
Skillman Road Improvement Project	Township	Anticipated 2020		In design
Blue Spring Road improvement	Township	January 6, 2020	Spring 2020	In progress/ on schedule
Sycamore neighborhood and Rolling Hill Road improvements	Township	August 26, 2019	December 31, 2019	Substantially complete
2020 Roads Program	Township	Anticipated 2020		In design
Cherry Valley Road Improvement Project	Township	December 3, 2018	December 31, 2019	Substantially complete
Hollow Road Quiet Zone	Township	Anticipated 2020		Start of construction pending
Orchard Road Bridge Replacement (E0203)	County	August 28, 2019	December 13, 2019	Substantially complete
Route 601 Bridge Upgrades over Beden's Brook (D0105)	County	December 9, 2019	January 20, 2020	In progress/ on schedule
Route 601 Bridge Replacement over Back Brook (D0303)	County	Anticipated April 2020		In design
Harlingen Road Bridge Upgrades (E0304)	County	September 9, 2019	October 7, 2019	Complete
Route 518 Bridge over Beden's Brook (MC 252.2 and 252.8)	County	March 1, 2019	July 12, 2019	Complete
Cruser Brook Bridge	State	July, 2017	Spring 2020	In progress
Alexander Road Bridge Closure	State	November 6, 2019	April 20, 2020	In progress/ on schedule