

ROAD AND BRIDGE STATUS REPORT AS OF AUGUST 17, 2020

Project Name	Ownership	Date Started	Completion Date	Current Status
Orchard and Opossum Intersection Safety Improvements	Township		October 8, 2019	Complete
Skillman Road Improvement Project	Township	Anticipated 2020		Out to bid
Blue Spring Road improvement	Township	March 3, 2020	May 6, 2020	Substantially complete
Sycamore neighborhood and Rolling Hill Road improvements	Township	August 26, 2019	Complete	Complete
2020 Roads Program	Township	Anticipated 2020		In design
Cherry Valley Road Improvement Project	Township	December 3, 2018	September 4, 2019	Substantially complete
Hollow Road Quiet Zone	Township	February 3, 2020	April 1, 2020	Substantially complete
Orchard Road Bridge Replacement (E0203)	County	August 28, 2019	December 13, 2019	Complete
Route 601 Bridge Upgrades over Beden's Brook (D0105)	County	December 9, 2019	January 17, 2020	Complete, further studies planned
Route 601 Bridge Replacement over Back Brook (D0303)	County	April 17, 2020	June 19, 2020	Complete
Harlingen Road Bridge Upgrades (E0304)	County	September 9, 2019	October 7, 2019	Complete
Route 518 Bridge over Beden's Brook (MC 252.2 and 252.8)	County	March 1, 2019	July 12, 2019	Complete
Cruser Brook Bridge	State	July, 2017	June 1, 2020	Substantially complete
Alexander Road Bridge Project	State	November 6, 2019	May 15, 2020	Complete

*See separate notes section for project details